



**PUBLIC WORKS DEPARTMENT**  
**BUILDINGS**

**PERFORMANCE BUDGET**

**2010-2011**

©  
Government of Tamil Nadu  
2011

# **PUBLIC WORKS DEPARTMENT**

## **BUILDINGS**

### **1. INTRODUCTION**

- The Buildings Organization of the Public Works Department is the forerunner in the building activities of the State.
- This organization is dedicated to the service of constructing and maintaining the public buildings and in that process set standards for best building practices.
- Buildings Organisation provides quality services for safe Government buildings at reasonable cost utilizing modern technologies and experiences attained through years of practice. Public Works Department follows the designs and specifications stipulated in the Indian Standard Codes.

### **2. WORKS IN 2010-2011**

During the financial year 2010-2011 the provision made under demand No. 39

- Capital works charges – Rs.854.45 crore
- Establishment charges – Rs.136.24 crore
- Maintenance and Minor works – Rs.37.51 crore

### **3. WORKS IMPLEMENTED IN THE YEAR 2010-2011 - DEPARTMENT WISE**

#### **3.1. JUDICIAL DEPARTMENT**

Details of Combined Court Buildings and Quarters for Judicial Officers are as follows: -

##### **3.1.1. Works completed**

<b>Sl. No</b>	<b>Work</b>	<b>Amount (Rs.in Crore)</b>
1.	Arani	3.97
2.	Gudiyatham	4.40
3.	Aruppukottai	3.83

4.	Erode	5.42
5.	Paramakudi	2.40
6.	Karur	10.00
7.	Poonamallee	4.02
8.	Namakkal	10.56

### 3.1.2. Work in progress

Sl. No	Work	Amount (Rs.in Crore)	Scheduled for completion by
1.	Sivagangai	7.98	September 2011
2.	Cuddalore	10.02	September 2011
3.	Aranthangi	3.53	September 2011
4.	Alandur	4.73	September 2011
5.	Kumbakonam	9.97	December 2011
6.	Thoothukudi	8.88	September 2011
7.	Uthamapalayam	5.17	September 2012
8.	Sangakiri	5.62	September 2011
9.	Bhavani	5.28	September 2011
10.	Athur	6.96	September 2011
11.	Kallakurichi	7.54	March 2012
12.	Tiruchendur	2.61	March 2012
13.	Ambur	2.30	September 2011
14.	Arakkonam	2.83	September 2011
15.	Valliyur	4.69	September 2011
16.	Padmanabhapuram	4.47	September 2011
17.	Thiruvaiyaru	1.92	September 2011
18.	Kangayam	2.89	November 2011
19.	Pennagaram	1.79	March 2012
20.	Kulithalai	4.10	December 2011

21.	Thiruchengodu	5.29	October 2011
22.	Rasipuram	4.65	February 2012
23.	Palani	3.83	March 2012
24.	Thiruvarur	10.85	September 2012
25.	Katpadi	3.22	March 2012
26.	Ranipettai	3.65	February 2012
27.	Kuzhithurai	5.64	September 2012
28.	Omalur	3.03	September 2012

- Construction of 272 quarters for officers and staff members of Madurai Bench of Madras High Court at Madurai at an estimated cost of Rs.24.75 Crore and the work is in progress. Works are scheduled to be completed by November 2011.

### **3.2. NATIONAL RURAL HEALTH MISSION (NRHM) (CENTRALLY SPONSORED SCHEME)**

#### **3.2.1. Works completed / in progress**

<b>Sl. No</b>	<b>Name of Work</b>	<b>Amount (Rs in Crore)</b>	<b>Stage of Work</b>
1.	Construction of 30 Bedded ward for Upgraded Primary Health Centres at 75 places	45.01	72 - Completed & Handed over 1- Completed 1 - Finishing Stage 1 - Work is in Progress
2.	Construction of 30 Bedded ward for Upgraded Primary Health Centres at 50 places	31.00	34 - Completed & Handed over 6 - Completed 4 - Finishing Stage 5 – Works are in Progress 1 - Tender to be called for
3.	Construction of New Primary Health Centre at 110 Places	24.12	67 - Completed & Handed over 18 – Completed 7 - Finishing Stage 6 – Works are in Progress 2 - Tender to be called for 9 - Alternate site to be identified 1- work not taken up due to site dispute

4.	Construction of New Primary Health Centre at 20 places	4.62	12 - Completed & Handed over 6- Completed. 1 - Finishing Stage 1 – Work is in Progress
5.	Works dropped in 2008-2009 which were taken up at 26 places	16.81	11 - Completed & Handed over 4 - Completed 7 - Finishing Stage 4 – Work are in Progress
6.	Work Identified by DM & RHS at 12 places (19 Works)	19.10	3 - Completed & Handed over 2 – Completed. 5 - Finishing Stage 6 – Works are in Progress 2 - To be Commenced 1 – Tender under scrutiny
7	Construction of Pay & Use toilets in Medical Centre at 45 places	2.25	40 - Completed & Handed Over 5 - Completed
8	Construction of New Primary Health Centre at 9 places	1.93	3 - Completed & Handed Over 3 – Finishing stage 2 – Works are in Progress 1- Site to be handed over
9	Construction of Primary Health Centre at 14 places	5.66	8 - Completed & Handed over 1 – Completed 3 - Finishing Stage 1 – Work is in Progress 1 – To be commenced.
10	Works to be taken up in Medical Centre under NRHM 2009-2010 at 26 places	2.86	4- Completed & handed over 7- Completed 4- Works are in progress 1- Finishing stage 8-To be commenced. 1-Tender under scrutiny 1- Retender called for.
11	505 works for providing Additional amenities to hospitals.	35.24	341- Completed & handed over 83- Completed 26- Finishing stage 41- Works are in Progress 4-To be commenced. 2- Tender under scrutiny 2-Tender to be called for 4- Site to be handed over. 2- Dropped

12	Buildings for 42 Medical Centre	31.92	30- Works are in progress 6 – To be commenced 2 – Tender under scrutiny 1 – Site to be handed over 3- Tender to be called for
13	Providing Additional amenities to Government Hospitals (Phase-II) (581 works)	38.45	8 – Completed & Handed over 56 – Completed 51 – Finishing stage 269 – Works are in progress 47 – To be commenced 16 – Tender under scrutiny 123 – Tender to be called for 10 – Site to be handed over. 1- Work not taken up.
14	Upgradation of Primary Health Centre at 50 places	11.00	14 – Works are in progress 6 – To be commenced 3 – Tender under scrutiny 3 – Tender to be called for 24 – Site to be handed over
15	Upgradation of 26 Government Hospitals	16.38	4 – Works are in progress 1 – To be commenced 12- Tender under scrutiny 3- Retender to be called for 5 – Site to be handed over 1 – Estimate is under preparation

- Constructions of waiting room for maternity ward at 15 places at a cost of Rs.2.25 crore are in various stages.

### 3.3. SCHOOL EDUCATION DEPARTMENT (NABARD LOAN ASSISTANCE SCHEMES)

Infrastructural improvement works like construction of additional classrooms, laboratory, toilet and drinking water facilities in Government High Schools and Government Higher Secondary Schools in Tamil Nadu through NABARD loan assistance were taken up. The following are the stages of these works.

#### 3.3.1. Works completed

Phase	Number of Schools	Amount (Rs. in Crore)
IV	351	130.11
V	198	102.13

### 3.3.2. Works in progress

Phase	Number of Schools	Amount (Rs. in Crore)	Stage of work
VI	234	161.32	230 - Completed 2 – Works are in progress-Targeted to be completed in December 2011 2 - Dropped
VII	195	131.69	180- Completed & handed over 11 – Works are in progress-Targeted to be completed in December 2011 1 - Government permission to be obtained 2 - Retender to be called for. 1 – Dropped
VIII	59	63.36	45 - Completed 14 - Works are in progress-Targeted to be completed in December 2011
IX	362	410.74	264 - Completed 94 - Works are in progress-Targeted to be completed in February 2012 1 - Site to be handed over 3 - Retender called for.
X-A	303	235.14	65- Completed 220- Works are in progress 3- Tender under scrutiny 8 - Retender called for. 1 - Estimate to be prepared. 1 – Government approval awaited. 5 - Site to be handed over.
X-B	259	230.30	207 - Works are in progress. 8 - Tender under scrutiny. 33 - Retender called for. 5 - Estimate to be prepared. 6 – Site to be handed over.

### 3.3.3. Anna Centenary Library Building in Chennai at a cost of Rs.197.56 crore has been constructed

### 3.4. HEALTH & FAMILY WELFARE DEPARTMENT

#### 3.4.1. Works completed / in progress

Sl. No.	Work	Amount (Rs.in Crore)	Stage of work
1.	New Medical College at Sivagangai (Phase I, II, III)	97.00	Phase I – Work commenced- Targeted to be completed in September 2011  Phase II & III - Works are in progress- Targeted to be completed in September 2012
2.	Construction of New Building to Madras Medical College	56.64	Ground + 6 Floors. Works are in progress- Targeted to be completed in April 2012.
3.	New Medical College at Thiruvapur	92.87	Phase I – Works completed. Phase II- Works nearing completion.
4.	New Medical College at Villupuram	98.81	Works completed.
5.	New Medical College at Dharmapuri. (Phase I & II)	91.26	Phase I completed and building inaugurated  Phase-II Works are in progress- Targeted to be completed in November 2011
6.	Construction of Building for Centre of Excellence at Institute of Obstetrics and Gynecology at Egmore, Chennai	56.32	Ground+3 floors Works are in progress- Targeted to be completed in September 2012
7.	Construction of Building for Centre of Excellence at Government Kasturibai Gandhi Hospital for Women & Children, Triplicane, Chennai	16.65	Ground+3 floors Works are in progress- Targeted to be completed in September 2012
8.	Additional Building for Government Dental College, Chennai	13.66	Ground + 2 floors Works nearing completion- Targeted to be completed in September 2011
9.	Additional Building for Institute of Child Health, Chennai	13.83	Ground + 8 floors Works are in progress- Targeted to be completed in September 2012

10.	Construction of Surgical Block for Royapettah Government Hospital, Chennai	9.87	Ground + 5 floors completed.
11.	Construction of additional buildings for Government Medical College and Hospital, Chennai (Faculty Block, Casualty Block, Blood bank and OP Block) Phase II	16.68	Completed.
12.	Tower Block (Phase-II) at Stanley Medical College and Hospital, Chennai	41.20	Ground + 6 floors Works are in progress- Targeted to be completed in September 2011
13.	Construction of Medical and Surgical Block at Government Medical College, Chengalpattu	14.50	Ground + 2 floors Finishing works are in progress- Targeted to be completed in September 2011
14.	P.G Women hostel for 140 students and other buildings at Stanley Medical College and Hospital, Chennai	3.70	Ground + 3 floors Finishing works are in progress- Targeted to be completed in September 2011

### **3.5. PRISON DEPARTMENT - Scheme for Modernization of Prisons**

#### **3.5.1. Works completed**

##### **2004-2005:**

The works for conversion of Sub-jails into District jails at Attur, Gobichettipalayam and Nagapattinam and repairs and renovation of prison buildings at Palayamkottai and Tiruchirappalli have been completed at a cost of Rs.5.52 Crore and the buildings are put to use.

##### **2005-2006:**

The works for conversion of Sub-jails into District jails at Virudhunagar and Ramanathapuram (balance works) and new women's Jail building in Tiruchirappalli (balance works) and repairs and renovation, Sanitation and water supply works in Central Prisons at Coimbatore, Salem, Palayamkottai,

Cuddalore, Tiruchirappalli, Pudukkottai and Vellore have been completed at a cost of Rs.12.07 Crore and the buildings are put to use.

### **3.5.2. Works are in progress**

#### **2008-2009:**

The work for Construction of New Open Air Prison at Purasadaiaippu Village in Sivagangai District at an estimated cost of Rs.2.233 crore is under progress. Works are scheduled to be completed by September 2011.

### **3.6. FIRE & RESCUE SERVICES DEPARTMENT**

#### **3.6.1. Works completed**

The works for construction of Fire Station buildings at 8 places in Thandarampattu, Omalur, Arani, Kuttalam, Cumbum, Thiruthuraipoondi, Thuckalai & Oddanchatram are completed at a total cost of Rs.2.20 Crore.

#### **3.6.2. Works are in progress**

The works for construction of Fire and Rescue Service Stations at 5 places in Sankarapuram, Kudavasal, Ulundurpet, Thirukazhukundram and Koothanallur are taken up at a cost of Rs.196.63 lakhs. All the 5 works except at Koothanallur are completed. The works at Koothanallur are in progress and works are proposed to be completed by September 2011.

### **3.7. TRANSPORT DEPARTMENT**

#### **3.7.1. Works completed/ in Progress**

#### **2008-2009:**

The works for construction of Regional Transport Offices at Cuddalore, Nagapattinam, Krishnagiri, Sankakiri and Tenkasi are taken up at a cost of Rs.7.14 Crore. Out of the 5 works, 4 works have been completed. The remaining 1 work at Tenkasi is proposed to be completed by October 2011.

The works for construction of offices for Transport Department at Sathyamangalam, Chidambaram and

Mayiladuthurai are taken up at a cost of Rs. 1.86 Crore and all works are completed.

### **2009-2010:**

The works for construction of Regional Transport Offices at 2 places, Ranipet and Chengalpet are taken up at a cost of Rs.2.85 Crore and works are completed.

The works for construction of offices for Transport Department at Harur, Rasipuram, Srivilliputhur and Vaniampadi are taken up at an estimated cost of Rs. 2.14 Crore. Out of the 4 works, 3 works have been completed. Site for Srivilliputhur is yet to be handed over to Public Works Department

The works for laying testing track at Pollachi, Ranipet, Gudiyattam are taken up at a cost of Rs.79.73 lakh and all works are completed.

### **2010-2011:**

Construction of building for Office of the Deputy Commissioner of Transport at following places: -

<b>Sl. No.</b>	<b>Place</b>	<b>Amount (Rs. in crore)</b>	<b>Stage of work</b>
1.	Villupuram	0.73	Finishing works are in progress- Targeted to be completed in September 2011
2.	Salem	0.68	
3.	Thanjavur	0.57	
4.	Erode	0.62	
5.	Virudhunagar	0.49	Works Completed

The work for Construction of office building at Ulundurpet and Arakkonam are taken up at a cost of Rs.0.75 Crore and Rs.0.61 Crore respectively. Construction works under finishing stage. Works are scheduled to be completed by September 2011.

Ulundurpet, Arakkonam, Valliyur and Vaniyampadi road works are in finishing stage. Works are scheduled to be completed by September 2011.

### 3.8. REVENUE DEPARTMENT

#### 3.8.1. Works completed /in Progress

##### 2007-2008:

The works for construction of Taluk Offices at 11 places are taken up at a cost of Rs.15.57 Crore. Out of the 11 works, 9 works at Iluppur, Gangavalli, Thottiyam, Virakeralampudur, Kulithalai, Kalkulam, Pandalur, Paramakudi and Kariyapatti have been completed and handed over. The work at Kundah is in progress. Site for Vazhapadi is to be handed over.

The work for construction of new Collectorate building at Salem has been taken up at a cost of Rs.37.62 Crore. The building consists of Ground plus four floors. The Works are in nearing completion stage. Works are scheduled to be completed by September 2011.

The works for construction of quarters for District Revenue Officer are taken up at 4 places at a cost of Rs.1.40 Crore. Out of the 4 works, works in 3 places at Tiruvannamalai, Nagapattinam and Krishnagiri have been completed. 1 work at Uthagamandalam is in finishing stage and the work is scheduled to be completed by September 2011.

The works for construction of quarters for Revenue Divisional Officer at 7 places are taken up at a cost of Rs.1.19 Crore. Out of the 7 works, works in 6 places at Dindigul, Palani, Lalgudi, Attur, Thiruchendur and Ramanthapuram have been completed. In respect of balance 1 work at Maduranthgam construction is in finishing stage and the work is scheduled to be completed by September 2011.

##### 2008-2009:

Sl. No.	Work	Amount (Rs.in Crore)	Stage of work
1	Additional building to the Collectorate at Dharmapuri	2.39	Completed and handed over.
2	Collectorate for Ariyalur District	12.88	Completed & handed over

3	Additional building for Collectorate building at Tiruchirappalli	12.01	All works are completed. Building to be handed over shortly.
4	Taluk office buildings at 12 places in Tirutani, Thandarampattu, Vellore, Cuddalore, Thittakkudi, Tiruchirappalli, Tharangampadi, Sivagangai, Thirupathur, Attur, Usilampatti and Sankarankoil	19.21	All buildings are Ground +2 floors. 7 - Completed and handed over. 2 – Completed and to be handed over shortly 2 – Works are in progress Target: September 2011 1-Yet to be taken up (Usilampatti).
5	Tahsildar Quarters – 29 Nos	4.51	25 – Completed and handed over 2-Works are in progress- Targeted to be completed in September 2011  2 – Site to be handed over.
6	Revenue Inspectors Quarters – 16 Nos	1.31	12- Completed & handed over 2-Completed & to be handed over 2- Site to be handed over

### 2009-2010:

Sl. No.	Work	Amount (Rs.in Crore)	Stage of work
1	Construction of Taluk office building at Agastheeswaram in Kanniykumari District.	2.02	Finishing work is in progress- Targeted to be completed in September 2011
2	Construction of Circuit House at Ariyalur	1.50	Work completed and handed over.

### 3.9. TAMIL DEVELOPMENT DEPARTMENT

#### 3.9.1. Works completed/ in Progress

Construction of second floor over the existing building at Tamil Valarchi Valagam at Egmore at a cost of Rs.50 lakh has been completed and to be handed over shortly.

### 3.10. BACKWARD CLASSES, MOST BACKWARD CLASSES AND MINORITIES WELFARE DEPARTMENT

#### 3.10.1. Works completed/ in Progress

Year	Name of Work	Amount (Rs. in Crore)	Stage of work
2005-2006	Construction of 416 BC / MBC Hostel Buildings each to accommodate 50 students – Ground + 2 floors	131.04	348 - Completed 18 - Finishing stage 31 – Works are in progress 6 – Tender is under scrutiny 5- Retender to be called for 5-Alternate site to be handed over 3 - Site to be handed over
2007-2008	Construction of 25 BC Hostels to accommodate 50 students – Ground + 1 Floor and 25 hostels to accommodate 100 students – Ground + 2 floors	32.15	35 - Completed 4 - Nearing completion 4 – Works are in progress 7 - In tender / estimate stage
2008-2009	Construction of 25 BC / MBC / DNC Hostels each to accommodate 50 students – Ground + 1 Floor	13.68	16 - Completed 4 - Finishing stage 4 – Works are in progress 1-Alternate site to be handed over
2009-2010	Construction of 25 BC / MBC Hostels each to accommodate 50 students – Ground + 1 Floor	12.50	9 - Finishing stage 10 – Preliminary stage 4-Alternate site to be handed over 1 - Site to be handed over. 1 – Work yet to be taken up due to court case.
2010-2011	Construction of 25 BC/MBC hostels to accommodate 50 students 2 floors	13.50	1- Work is in progress 10-Agreement stage 13 – Tender stage. 1 - Site to be handed over

### 3.11. ART & CULTURE DEPARTMENT

#### 3.11.1. Works completed/ in Progress

Construction of buildings for Art & Culture Department are as follows :-

Sl. No.	Place	Amount (Rs. in lakhs)	Present Stage
1	Kancheepuram	92.92	Work is in progress-Targeted to be completed in September 2011
2.	Madurai	87.10	Work is in progress-Targeted to be completed in December 2011
3.	Tiruchirappalli	96.00	Work is in progress-Targeted to be completed in October 2011

Construction of open air auditorium for Music College, Chennai at a cost of Rs.3.68 Crore is in progress and works are scheduled to be completed by September 2011.

Renovation of 9 works in Chennai Museum at a cost of Rs.2.22 Crore are taken up. Out of which 1 work has been completed. 3 works are in progress, tender for 5 works under scrutiny stage. Renovation of 2 works in Pudukottai Museum at a cost of Rs.61.00 lakhs are taken up and the works are in progress.

### 3.12. ANIMAL HUSBANDRY, DAIRYING AND FISHERIES DEPARTMENT (CENTRALLY SPONSORED SCHEMES)

#### 3.12.1. Works completed/ in Progress

Construction of New Veterinary Medical building at Tiruvembalapuram in Tirunelveli District for Rs.13.68 lakhs has been taken up and works are in progress. Works are scheduled to be completed by September 2011.

Improvement of Piggery unit in District live stock farms at Abishekapatti in Tirunelveli District for Rs.20.50 lakhs has been taken up and the works are in progress. Works are scheduled to be completed by September 2011

### **3.13. TAMILNADU STATE MARKETING CORPORATION**

#### **3.13.1. Works completed/ in Progress**

Construction of Godown and office building for Tamil Nadu State Marketing Corporation at A.Sangampalayam, Pollachi Taluk, Coimbatore District is taken up at a cost of Rs.1.425 Crore and Works are in progress and works are scheduled to be completed by September 2011.

### **3.14. REGISTRATION DEPARTMENT**

#### **3.14.1. Works completed/ in Progress**

##### **2009–2010:**

The works for construction of Integrated Registration Department buildings at 5 places are taken up at a cost of Rs.7.10 crore. Out of the 5 works, works in Tirunelveli, Nagercoil, Tuticorin have been completed and works in 2 places at Madurai and Cuddalore are in finishing stage. Works are scheduled to be completed by September 2011.

Construction of Integrated Registration Department building at Vellore has been taken up at a cost of Rs.1.28 Crore. Work is in progress. Works are scheduled to be completed by September 2011.

Construction of Sub Registrar office building at Vellakoil (Erode), Avalpoonthurai (Erode), Kundrathoor (Kancheepuram), Athur (Dindigul), Rajakhamangalam (Kanyakumari), Pogalur (Ramanathapuram) at a cost of Rs.1.68 crore each. The works are in progress at various stages. Works are scheduled to be completed by September 2011.

### **3.15. ANNA INSTITUTE OF MANAGEMENT**

#### **3.15.1. Works completed/ in Progress**

##### **2010-2011:**

Construction of building for All India Civil Services Training Centre at Anna Institute of Management Campus, Chennai at a cost of Rs.6.62 crore, is in progress.

### 3.16. PERSONNAL AND ADMINISTRATIVE REFORMS DEPARTMENT.

#### 3.16.1. Works completed/ in Progress

Construction of New Building for Tamil Nadu Public Service Commission at Park Town, Chennai has been taken up at an estimated cost of Rs.18.27 Crores. Foundation work is in progress. Works are scheduled to be completed by September 2012.

### 3.17. EMPLOYMENT AND TRAINING DEPARTMENT

#### 3.17.1. Works completed/ in Progress

##### 2009-2010:

The works for Renovation and upgradation of Government ITI buildings in the following places are taken up and the present stage are as follows :

Sl. No.	Name of place	Amount (Rs. in lakhs)	Stage of work
1.	Guindy (Women)	100.00	completed
2.	Vellore	98.50	completed
3.	Madurai	100.00	completed
4.	Pettai, Tirunelveli	100.00	completed
5.	Guindy (Men)	100.00	completed
6.	Chengalpattu	100.00	completed
7.	Cuddalore	100.00	completed
8.	Coimbatore (Women)	100.00	Works are in finishing stage- Targeted to be completed in September 2011
9.	Dharmapuri	87.50	Works are in finishing stage- Targeted to be completed in September 2011
10.	Dharapuram (Thiruppur district)	87.50	Works are in finishing stage- Targeted to be completed in September 2011
11.	Chennai (North)	100.00	Works are in progress- Targeted to be completed in December 2011

12.	Thanjavur	100.00	Works are in progress- Targeted to be completed in September 2011
13.	Thoothukudi	100.00	Work completed
14.	Karaikudi	87.50	Work commenced - Targeted to be completed in December 2011

### 3.18. PUBLIC WORKS DEPARTMENT

#### 3.18.1. Works completed/ in Progress

Construction of 126 quarters for Govt. Servents in Todhunter Nagar, Saidapet, Chennai at a cost of Rs.15.00 Crore are in progress. Works are scheduled to be completed by September 2011

#### 3.18.2. PART - II SCHEMES

#### 3.18.3. Works completed/ in Progress

##### 2009-2010:

The present stage of Part II Schemes that were taken up during the year 2009-2010 are as follows:

SI No	Name of Work	Amount (Rs. In Lakhs)	Stage of work
1	Inspection Bungalow with 2 rooms at Elagiri Hills in Vellore	40.00	Dropped
2	Additional circuit house with 4 Suites at Vellore	55.00	Work completed and handed over.
3	Purchase of Computers with UPS, Scanner, Printers, etc. for use in the Office of the Chief Engineer (Buildings) in Building Organization.	15.00	Computers are installed and are in use.
4	Procurement of 13 Photo Copiers (Xerox Machines) for Circle Offices of Building Organization.	7.00	Machines purchased and are in use.

5	Inspection Bungalow with 2 suites at Kadaladi in Ramanathapuram District	23.00	completed
6	Purchase of Computers with UPS, Scanner, Printers etc. for use in the Office of the Director of Boilers, Chennai	5.51	dropped
7	Additional circuit house with 4 suites for V.V.I.P.'s at Tirunelveli	55.00	completed
8	Inspection Bungalow with 2 suites at Nagercoil in Kanyakumari District	23.00	completed
9	Construction of Inspection Bungalow with 2 suites at Palani in Dindigul District	23.00	completed
10	Quarters for Assistant Engineers – 2 Nos. In PWD Complex at Mettupalayam in Coimbatore District	19.49	completed

### 2010-2011:

The following Part II Schemes were completed during the year 2010-2011

Sl. No	Name of Work	Amount (Rs. In Lakhs)	Stage of work
1	Providing additional Lifts (3Nos) for 126 Nos quarters under construction in Government Servant Quarters Campus at Todhunter Nagar, Saidapet, Chennai	60.00	Finishing stage.
2	Improvements to Compound Wall in Government Servant Quarters Campus at Todhunter Nagar, Saidapet, Chennai.	12.50	Completed

3	Special Repair works to Protection Wall in Government Press Workers Quarters at Tondiarpet, Chennai	12.25	Completed
4	Construction of Quarters for Superintending Engineer, Buildings (C&M) Circle, Salem	24.00	Completed
5	Construction of additional circuit house with 5 suites at Tiruvarur in Tiruvarur District.	70.00	Completed and to be handed over.
6	Construction of Inspection Bungalow with 2 suites at Mannargudi in Tiruvarur District	23.00	Completed
7	Purchase of 13 Nos of New Cars for Superintending Engineers of Building Organisation on replacement basis.	55.25	Purchased
8	Provision of 1 No.of 62.5 KVA Diesel Generator Set to new circuit house at Trichy	11.90	Provided and put to use
9	Providing Training programme on Revit Architecture or its equivalent to Architects (12 persons) of Building Organization	0.95	Training programme conducted.
	<b>Total</b>	<b>269.85</b>	

### 3.19. PUBLIC DEPARTMENT

One building at an estimated cost of Rs.425.57 Crore has been constructed and another building at an estimated cost of Rs.272.10 Crore is being constructed at Chennai.

**K.V. RAMALINGAM**  
**MINISTER FOR PUBLIC WORKS**